

ELIZABETH MEYER SCHOOL

CONSTRUCTION UPDATE

FOR MONTH OF

DECEMBER, 2016



Work to be completed in December:

Storm water work in the street has been completed. The storm water detention area site at Elizabeth Meyer School has been excavated, stone and a concrete pad was laid down for the new storm water holding tank.

The first two weeks of December will be a busy time for Phase I of this project. The storm water holding tanks will begin to be delivered and installed during this time. There will be an increase in truck traffic and heavy equipment during the installation of the storm water holding tank. This process should take two weeks. Thank you for your patience.

Frederick Quinn Construction Management Corporation will be onsite while work is in progress and the Village of Skokie Department of Public Works is inspecting all work in the right of way.

Trucks will follow routes that are in accordance to the Village of Skokie and Cook County regulations.

Normal working hours will be in accordance with the Village of Skokie regulations, which are Mon. – Fri. 7:00am – 6:00pm & Sat. 8:00am – 6:00pm. Please visit our website at www.sd735.org for more information and updates.